CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-04/328h/CEMENT/2017-18 Date: 25.04.2017

TEST REPORT ON CEMENT

*** Customer**	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
*** Agency**	:	**Technical Manager (West),** KRIDL, Bangalore.
*** Name of Work**	:	Improvements of CC Roads in 1st, 8th,11th and 2nd Main dead end roads Maheshwari Nagara in Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore.
*** Reference**	:	BBMP/EE/DD/WO/41/2017-18 Dated: 20.04.2017
*** Sample ID**	:	Cement
Sample Received on	:	22.04.2017
Period of Testing	:	22.04.2017 to 25.04.2017

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988 (RA-2014)	29.50 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	180 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	490 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988 (RA-2014)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

AE-13
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃ.ಬ.ಗ.ಪ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ನಂ. ೦೦. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-04/328h/SAND-Gradation/2017-18 25.04.2017

TEST REPORT ON SIEVE ANALYSIS OF FINE AGGREGATES

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of Work	:	Improvements of CC Roads in 1st, 8th,11th and 2nd Main dead end roads Maheshwari Nagara in Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/WO/41/2017-18 Dated: 20.04.2017
* Sample ID	:	Fine Aggregates
Technical Reference	:	IS : 2386 (Part 1) - 1963 (RA-2011)
Sample Received On	:	22.04.2017
Date of Testing	:	25.04.2017

Total Wt. of Aggregates in gms = **1000**

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2011)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	93.50	90-100	90-100	90-100	95-100
2.36	73.50	60-95	75-100	85-100	95-100
1.18	52.00	30-70	55-90	75-100	90-100
600 Micron	23.50	15-34	35-59	60-79	80-100
300 Micron	10.60	5-20	8-30	12-40	15-50
150 Micron	3.40	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

AE-13

****

VIDYARANI P.N.
Technical Manager

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-04/328h/AGG/GR/2017-18

25.04.2017

TEST REPORT ON SIEVE ANALYSIS OF COARSE AGGREGATES

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of Work	:	Improvements of CC Roads in 1st, 8th,11th and 2nd Main dead end roads Maheshwari Nagara in Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/WO/41/2017-18 Dated: 20.04.2017
* Sample ID	:	Coarse Aggregates (40mm)
Technical Reference	:	IS : 2386 (Part 1) -1963 (RA-2011)
Sample Received on	:	22.04.2017
Date of Testing	:	25.04.2017

Total Wt. of Aggregates in gms= **5000**

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2011)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	96.30	95-100	85-100
20	40.30	30-70	0-20
10	15.00	10-35	0-5
4.75	2.96	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under graded specific limits.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.R.
Technical Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

#28/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/KRIDL/W.No.13/Steel/2017-18 26.04.2017

TEST REPORT ON REINFORCEMENT STEEL

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of work	:	Improvements of CC Roads in 1st, 8th,11th and 2nd Main dead end roads Maheshwari Nagara in Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/WO/41/2017-18 Dated: 20.04.2017
* Samples ID	:	8mm Bar
Technical Reference	:	IS: 1786-2008 (RA-2013)
Date of Testing	:	26.04.2017

Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	8	0.39	518	559	13.15	O.K	O.K

*Information is furnished by the Customer/Representative.

Civil Tech Consultants & Engineers Bangalore

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಿಕ್ಷಣ ಉಪವಿಭಾಗ, ಬಾಸವಚಳ್ಳ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Civil-tech Consultants & Engineers
#23/14, 7th Cross. 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/KRIDL/W.No.13/Steel/2017-18 26.04.2017

TEST REPORT ON REINFORCEMENT STEEL

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of work	:	Improvements of CC Roads in 1st, 8th,11th and 2nd Main dead end roads Maheshwari Nagara in Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/WO/41/2017-18 Dated: 20.04.2017
* Samples ID	:	10 mm Bar
Technical Reference	:	IS: 1786-2008 (RA-2013)
Date of Testing	:	26.04.2017

Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	10	0.62	522	564	13.35	O.K	O.K

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.